

Boston Collegiate Charter School - Construction Project

Look Ahead Schedule

		SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY	
This Coming Week	DATE	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	
			W.T. Rich Molization Week - Office Trailer Etc.	W.T. Rich Molization Week - Office Trailer Etc.	W.T. Rich Molization Week - Office Trailer Etc.	W.T. Rich Molization Week - Office Trailer Etc.	W.T. Rich Molization Week - Office Trailer Etc.	W.T. Rich Molization Week - Office Trailer Etc.	No Work
			Commence with Electical Prepaton Work (Fencing and Setup)	Commence with Electical Prepaton Work (Fencing and Setup)	Commence with Electical Prepaton Work (Fencing and Setup)	Commence with Electical Prepaton Work (Fencing and Setup)	Commence with Electical Prepaton Work (Fencing and Setup)		
Week 1	DATE	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	
	TASKS		Continue with Secondary Electrical Excavation	Continue with Secondary Electrical Excavation	Continue with Secondary Electrical Excavation	Continue with Secondary Electrical Excavation	Continue with Secondary Electrical Excavation	Continue with Secondary Electrical Excavation	No Work
			Take Delivery of Misc. Equipment (Conduits, Manholes, Wiring, Switches, Etc.)	Take Delivery of Misc. Equipment (Conduits, Manholes, Wiring, Switches, Etc.)	Take Delivery of Misc. Equipment (Conduits, Manholes, Wiring, Switches, Etc.)	Take Delivery of Misc. Equipment (Conduits, Manholes, Wiring, Switches, Etc.)	Take Delivery of Misc. Equipment (Conduits, Manholes, Wiring, Switches, Etc.)	Take Delivery of Misc. Equipment (Conduits, Manholes, Wiring, Switches, Etc.)	
	Installation of Electrical Materials and Equipment	Installation of Electrical Materials and Equipment	Installation of Electrical Materials and Equipment	Installation of Electrical Materials and Equipment	Installation of Electrical Materials and Equipment	Installation of Electrical Materials and Equipment			
Week 2	DATE	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	
	TASKS		Continue with Secondary Electrical Excavation	Continue with Secondary Electrical Excavation	Continue with Secondary Electrical Excavation				No Work
			Installation of Electrical Materials and Equipment.	Installation of Electrical Materials and Equipment.	Installation of Electrical Materials and Equipment.	Power Down Existing Building (Noon)	Remove Existing Transformer and Commence with Primary Wire Work		
	Various Inspections	Various Inspections	Various Inspections	Commence with Temporary Generator Feed					
Week 3	DATE	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	
	TASKS		HOLIDAY NO WORK	Finish Electrical Work and Inspect	Finish Electrical Work and Inspect Backfill	Install New Pad and Transformer	Install Wall Switch Inspect Re-Energize Building on 1/2/18	No Work	