Boston Collegiate Charter School - Construction Project

Look Ahead Schedule

		SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
This Coming Week	DATE	31-Dec	1-Jan	2-Jan	3-Jan	4-Jan	5-Jan	6-Jan
			Off	W.T. Rich Mobilization Week for Addition and Cafetorium Work	W.T. Rich Mobilization Week for Addition and Cafetorium Work	W.T. Rich Mobilization Week for Addition and Cafetorium Work	W.T. Rich Mobilization Week for Addition and Cafetorium Work	No Work
				Finish Site Work Associated to Transformer Relocation	Finish Site Work Associated to Transformer Relocation	Finish Site Work Associated to Transformer Relocation	Finish Site Work Associated to Transformer Relocation	
Week 1	DATE	7-Jan	8-Jan	9-Jan	10-Jan	11-Jan	12-Jan	13-Jan
	TASKS		Finish Site Work Associated to Transformer Relocation	Finish Site Work Associated to Transformer Relocation	Finish Site Work Associated to Transformer Relocation	Finish Site Work Associated to Transformer Relocation	Finish Site Work Associated to Transformer Relocation	No Work
Week 2	DATE	14-Jan	15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan
	TASKS		Commence with Addition and Cafetorium Site Work Activities. Fencing, Asphalt Demo, Excavation and Soil Work	Commence with Addition and Cafetorium Site Work Activities. Fencing, Asphalt Demo, Excavation and Soil Work	Commence with Addition and Cafetorium Site Work Activities. Fencing, Asphalt Demo, Excavation and Soil Work	Commence with Addition and Cafetorium Site Work Activities. Fencing, Asphalt Demo, Excavation and Soil Work	Commence with Addition and Cafetorium Site Work Activities. Fencing, Asphalt Demo, Excavation and Soil Work	No Work
Week 3	DATE	21-Jan	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan
	TASKS		Addition and Cafetorium Site Work Activities. Fencing, Asphalt Demo, Excavation and Soil Work Tenative Concrete Formwork Commencement	Addition and Cafetorium Site Work Activities. Fencing, Asphalt Demo, Excavation and Soil Work Tenative Concrete Formwork Commencement	Addition and Cafetorium Site Work Activities. Fencing, Asphalt Demo, Excavation and Soil Work Tenative Concrete Formwork Commencement	Addition and Cafetorium Site Work Activities. Fencing, Asphalt Demo, Excavation and Soil Work Tenative Concrete Formwork Commencement	Addition and Cafetorium Site Work Activities. Fencing, Asphalt Demo, Excavation and Soil Work Tenative Concrete Formwork Commencement	No Work